



# Verification Procedure & Results

Test Procedure Document No.: <b>3166-70108</b>		Test Procedure Rev.: <b>1-01</b>	
Test Plan Document # <b>3166-70000</b>		Test Plan Rev.: <b>1-01</b>	Test End Date:
Test Conductor (Print Name)	Signature	Design Engineer (Print Name) Taylor Semingson	Approval Signature <i>Taylor Semingson</i>
Test Director (Print Name)	Signature	System Engineer (Print Name) Sheri N. White	Approval Signature <i>Sheri N. White</i>
Witnessed by (Print name)	Signature	QA/QC Engineer (Print Name) Gary Cook (I&T Lead)	Approval Signature <i>Gary Cook</i>
DOORS Verification Procedure ID Ver-CG-273	DOORS Verification Event ID CG-VE-3023	Test Results Reviewed	QA: Test Dir.
			Date 2013-07-01
			Date 2013-06-28
			Date 2013-06-28
			Date
			Date

**Test Description**  
This test procedure will verify that the SIO platform controller housings are able to survive pressure equivalent to 6000m water depth by testing them in a high-pressure tank.

**Requirements Addressed**  
L4-CG-PC-RQ-275 Platform Controller pressure housings on Global Moorings shall survive pressures equivalent to 6000 m water depth.

**Test Environment**  
- Pressure housings will be located at a pressure testing facility.  
- At SIO, the Keck pressure testing facility will be used.

**Test Setup**  
SIO Platform Controller Pressure housings are assembled.  
Pressure testing facility capable of at least 9,000psi available.

**Test Artifacts**  
Test Artifacts consist of the Pass/Fail results for steps contained within this procedure.

Test Procedure 3166-70108 Rev 1-01				Test Results		
Step#	Instructions	Expected Results	Requirement ID	Observed Results	Pass/Fail	Notes
1	Pressure test platform controller pressure housings for 1hr at 9,000psi	Pressure housing does not leak.	L4-CG-PC-RQ-275			